

## **EASTERN SHORE DISTRICT 7-12 SCHOOL**

## PROJECT STATUS REPORT

January 2024

## New grades 7-12 school project in East Chezzetcook to replace the existing Gaetz Brook JH & Eastern Shore District High Schools

Modern learning environment, accommodating 21st Century approaches to learning.

Public area with integrated hands-on, "maker", trades and technology spaces

2 classroom wings w/ open, collaborative spaces

|                       | General Project Information  | Contacts re: concerns or questions |  |  |  |  |
|-----------------------|--|------------------------------------|--|--|--|--|
| Project Sponsor Group | NS Dept. of Public Works<br>NS Dept. of Education and Early Childhood Development<br>Halifax Regional Centre for Education | Construction related               | Cameron Brow, Marco Site Superintendent, During regular business hours at 902-225-5503 or cbrow@marco.ca |  |  |  |
| Design<br>Consulting  | Harvey Architecture  |                                    | David Webber, DPW Project Manager  |  |  |  |
| General<br>Contractor | Marco Construction   | General Project                    | During regular business hours at 902-219-1521 or david.webber@novascotia.ca                              |  |  |  |

#### Rendering of approach to main entrance





Site Plan..

Aerial photo from the north, looking towards the main entrance







| 2023 |     |     |         |           | 2024   |             |          |           |              |        |                     |     |     |     |                 |     |
|------|-----|-----|---------|-----------|--------|-------------|----------|-----------|--------------|--------|---------------------|-----|-----|-----|-----------------|-----|
|      |     |     |         | 2023-     | 24 SCH | HOOL YEAR S |          |           | SUMMER BREAK |        | 2024-25 SCHOOL YEAR |     |     |     |                 |     |
| Sep  | Oct | Nov | Dec     |           | Jan    | Feb         | Mar      | Apr       | May          | Jun    | Jul                 | Aug | Sep | Oct | Nov             | Dec |
|      |     |     | Σ       | CHRISTMAS |        |             | -        | MAIN BU   | JILDING      | CONSTR | RUCTION             |     |     |     | tial Completion |     |
|      |     |     | CURRENT |           | •      | Build       | ing weat | her tight |              |        |                     |     |     |     | Substantial     |     |

# **PROJECT STATUS**

- Sports field installation complete.
- Mechanical & electrical installations ongoing.
- Roofing ongoing; window installation to begin soon.

### **SAFETY NOTICE**

This is an active construction site. No persons are allowed on site without appropriate protective equipment as directed by the Marco Group construction signage posted at site entrances. If you have an issue that you wish to discuss, please contact the appropriate person as listed above.