

South Peninsula Elementary School

PROJECT STATUS REPORT

May 2018

New school project in Halifax to replace the existing LeMarchant-St. Thomas Elementary School

- Modern learning environment. The building is compact, with 3 stories at Classroom area, making best use of tight site.
- Public area with integrated Arts & Science (DaVinci) Studio between the Gym & Cafeteria.
- Classroom floors w/ collaborative spaces on upper floors only, as developmentally appropriate.

2017-18 SCHOOL YEAR			2018-2019 SCHOOL YEAR													2019-20 SCHOOL YEAR		
A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
FOUNDATIONS		SUMMER BREAK													SUMMER BREAK		OCCUPANCY SEPT. 2019	
STEEL STRUCTURE				MAIN BUILDING														
CURRENT MONTH															MOVE IN			



Foundations	
Stage	Construction
Status	90%
Completion	28-May-18
Notes	Excellent progress

Steel Structure	
Stage	Fabrication (off site)
Status	25%
Completion	May 28, 2018
Notes	Excellent progress

Main Building	
Stage	Tender
Status	Bids due May 15, 2018
Schedule	June 2018 - July 2019
Notes	On time

Current Activities

Foundations work under way. Completion scheduled to align with start of Main Building work.

Steel fabrication under way. Completion scheduled to align with start of Main Building work.