

EASTERN SHORE DISTRICT 7-12 SCHOOL

PROJECT STATUS REPORT

August 2023

New grades 7-12 school project in East Chezzetcook to replace the existing Gaetz Brook JH & Eastern Shore District High Schools

Modern learning environment, accommodating 21st Century approaches to learning.

Public area with integrated hands-on, "maker", trades and technology spaces

2 classroom wings w/ open, collaborative spaces

	General Project Information	Contacts re: concerns or questions					
Project Sponsor Group	NS Dept. of Public Works NS Dept. of Education and Early Childhood Development Halifax Regional Centre for Education	Construction related	Cameron Brow, Marco Site Superintendent, During regular business hours at 902-225-5503 or cbrow@marco.ca				
Design Consulting	Harvey Architecture	- General Project	David Webber, DPW Project Manager				
General Contractor	Marco Construction	- General Project	During regular business hours at 902-219-1521 or david.webber@novascotia.ca				

2023							2024											
2022-2	3 SCHOOI	OL YEAR SUMMER BREAK					20	2023-24 SCHOOL YEAR						SUMME	R BREAK			
Apr	May	Jun	Jul	Aug	Sep				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
				MONTH								Substa Perforn		OCCUPANCY				
				CURRENT	1	terior bui onents co											TARGET	

Rendering of approach to main entrance



Aerial photo from the north, looking towards the main entrance. Sports field on left side.



Construction progress of pre-cast panels and structural steel





PROJECT STATUS

- Installation of foundations and load bearing masonry walls ongoing
- Sports field grading & drainage complete. Topsoil & sod to be installed.